VARIA CONNECT · PERMITS TO WORK

Electrical Isolation (LOTO) Permit

Permit Pengasingan Elektrik (LOTO)

Form **PTW-LOTO**
Company logo

When to use: Work on or near electrical installations, switchboards or machinery that must be made dead. Carried out by a competent person registered with Suruhanjaya Tenaga (chargeman / wireman as required).

Validity / frequency: Until the isolation is removed

PERMIT DETAILS

Project / site	
Permit no.	
Date	
Exact location (block / level / grid)	
Description of work	
Company / subcontractor	
Permit holder (in charge on site)	
Number of workers	
Valid from	
Valid until	
Equipment / circuit to be isolated	
Isolation point (DB / switch no.)	
Competent person & ST registration no.	

ISOLATION STEPS

No.	Item	Yes	No	N/A	Remarks
1	Equipment users informed before switching off	☐	☐	☐	
2	Switched off at the isolation point	☐	☐	☐	
3	Personal padlock and "DANGER — DO NOT OPERATE" tag fitted by each worker	☐	☐	☐	
4	Stored energy released (capacitors, springs, pressure)	☐	☐	☐	
5	Tested dead with an approved voltage tester (tester proved before and after)	☐	☐	☐	
6	Nearby live parts covered or barricaded	☐	☐	☐	
7	Earthing applied where required	☐	☐	☐	

LOCK REGISTER

Name	Lock no.	Time on	Time removed	Signature

PPE REQUIRED

☐ Safety helmet with chin strap	☐ Safety boots
☐ High-visibility vest	☐ Safety glasses / goggles

☐ Gloves (specify type)	☐ Insulated gloves (rated)
☐ Arc-flash face shield (if live work nearby)	

AUTHORISATION

Role	Name	Signature	Date & time
Applicant / permit holder: I understand the hazards and will follow every precaution listed			
Safety & Health Officer / Site Safety Supervisor: site checked, precautions in place			
Site manager (issuer): permit approved			

RE-ENERGISING

No.	Item	Yes	No	N/A	Remarks
1	All locks and tags removed by their owners	☐	☐	☐	
2	Guards replaced; tools removed	☐	☐	☐	
3	Users informed before switching on	☐	☐	☐	

CLOSURE SIGN-OFF

Role	Name	Signature	Date & time
Permit holder			
Issuer / SHO			

Keep the original at the site office for the duration of the project. Display permits at the work area while work is in progress.